

**County Route 543**  
**Road Project Schedule**  
**\*\*\*Weather Permitting\*\*\***  
9:00am to 4:30pm

**Schedule**

Monday, September 11<sup>th</sup> - Mill west bound lane beginning ½ mile east of Island Road to New York Avenue (possibly to Mill Lane).

Tuesday, September 12<sup>th</sup> - Mill east bound lane beginning ½ mile east of Island Road to New York Avenue (possibly to Mill Lane).

Wednesday, September 13<sup>th</sup> - Pave west bound lane beginning ½ mile east of Island Road to New York Avenue (possibly to Mill Lane).

Thursday, September 14<sup>th</sup> - Pave east bound lane beginning ½ mile east of Island Road to New York Avenue (possibly to Mill Lane).

Friday, September 15<sup>th</sup> - Complete speed humps on East Main Street.

Monday, September 18<sup>th</sup> - Mill West Main Street both lanes beginning from New York Ave (possibly Mill Lane) to 1000 feet east of Petticoat Bridge Road.

Tuesday, September 19<sup>th</sup> - Pave West Main Street both lanes beginning from New York Ave (possibly Mill Lane) to 1000 feet east of Petticoat Bridge Road.

Wednesday, September 20<sup>th</sup> - Complete speed humps on West Main Street.

**Detour**

**Stage 1**

Alternate traffic in both directions of Mount Pleasant Road until equipment reaches Island Road.

**Stage 2**

All east bound traffic will be detoured to Atlantic Ave - Rt. 206 North - Mansfield Road East - Island Road – Mt. Pleasant Road.

All west bound traffic will be allowed to continue travelling west.

**Stage 3**

All east bound traffic will be detoured to Rt. 628 (Hedding-Jacksonville Road) - Rt. 670 (Jacksonville-Jobstown Road) – Rt. 206 north - Atlantic Ave - East Main Street.

All west bound traffic will be allowed to continue travelling west.